



TANKER OPERATIONS FORT HILL WHARF

(Checklist in addition to Ship/Shore (ISGOTT) Checklist)

	PERSON RESPONSIBLE	SIGNATURE	DATE
All electrical equipment isolated within 25m of vessel or the electrical equipment approved for a hazard area.	Port Electrician		
Cargo discharge line tested	Navy		
Cargo hose tested	Navy		
Pipe manifold connection for vessel manifold tested	Assistant Cargo Supervisor		
Insulation flange tested	Port Electrician		
Generator for fire pump tested and working	Port Electrician		
Emergency fire pump tested Pressure & flow rate at manifold Pressure & flow rate at hose end	Assistant Cargo Supervisor		
Fresh Water firefighting Pressure & flow at manifold and hose end	Assistant Cargo Supervisor		
Portable extinguishers	Assistant Cargo Supervisor		
Foam Quantity Foam eductor and monitor set up	Assistant Cargo Supervisor		
Temporary Bund Set up plus plugging wharf drainage holes within bunded area	Assistant Cargo Supervisor		
Drip trays in place	Assistant Cargo Supervisor		
Spill Response Trailer	Assistant Cargo Supervisor		
Fire Safety Officers & Security 24/7 Security /Log Book	Harbourmaster		
Security Fence and Signs Demountable	Assistant Cargo Supervisor		
Tanker Mooring	Pilot		
Instructions to FHW Duty Officer Wheel Key for isolation valve (Western End FHW)	Assistant Cargo Supervisor		